



2015 SEWER REHABILITATION PROJECT

PWP No. WA-2015-052

City Contract No. 1400078

Contact Information

Reno Project Manager: Khalil Wilson, P.E.
Reno Contact Phone: (775) 321-8354
Reno Contact Email: wilsonk@reno.gov
Public Works Dept: (775) 334-2548
Design Firm Name: Lumos & Associates

Construction Contractor: Spanish Springs Construction

Contractor Phone: (775) 425-4000

Latest News September 2015

Sierra Street Area work is complete. Minor punch list items remain to be completed at the end of September.

The contractor is continuing with sewer main installation work in the Manzanita Lane and East 4th Street Areas. The pipe installation is scheduled to be complete by the end of September. Concrete and asphalt restoration will follow and final completion by mid October.



Click to View Project Location(s)

Project Description & Purpose

The 2015 Sewer Rehabilitation project includes the replacement of approximately 7,900 feet of sanitary sewer at several locations throughout the City.

The sewer replacements on East Fourth Street were selected in coordination with the Regional Transportation Commission (RTC) Bus Rapid Transit project that is scheduled for construction in fall of 2016. The other two areas, Sierra Street and Manzanita Lane, are a high priority for replacement.

Project Schedule

Design Completion: March 20, 2015
Advertise: March 23, 2015
Bid Opening: April 10, 2015
Council Award: May 13, 2015
Construction Start: June 1, 2015
Construction Complete: October 2015

Construction Costs/Funding Sources

Funding Source: Sewer Enterprise Funds (User Fees)

Bid Award: \$4,824,444.00

Construction Traffic Control

For current traffic control information please see the City of Reno's weekly Road Closures.

Click to View Road Closures